



Issue 45 July 2018

## RENOVATION UPDATE

The renovation schedule remains on track for **May 2019**.

### Link Dining Room Update

The Link Dining Room was turned over to HFH on June 11 and is now fully operational. Lunch meals can be purchased every day from Sunday to Friday. The Link servery also serves as the canteen and is open between 1:45 and 3:30 PM every day (Monday to Sunday).

### Renovation Schedule -- The renovation plans continue from **July to September**:

- The canteen and Adult Day Program (former Redwood Lounge) have been under construction since June 12. The completion of these renovations is anticipated by **September 14**. The addition of new ceiling diffusers in Towne Centre and in the ADP area, as well as the demolition of millwork in the servery (former canteen) have caused some delays.

- The Clinical Education area in the basement has been shut down since June 12 and is currently scheduled for completion by **mid-September** as they continue to paint and add new lights and ceiling.

- Work in the Administrative offices is scheduled to start by **mid-September**.

- Corridor areas 1, 2 and 3 in Towne Centre are under construction. Bockstael is taking a phased approach to this work. See posters in this area for more detailed information.

- Area 1 is scheduled for completion on **August 10** with final clean-up to occur on **August 13**.
- Work in Area 2 is scheduled to start on **August 14** and should be completed on **September 5**.
- Work in Area 3 is scheduled to start on **September 6** and should be completed on **September 27**.



## NEW ADDITION UPDATE

Work continues to progress with the new addition (Building C) and is on track to be completed early in the **New Year 2019**.

- Wall boarding, ceiling rough-ins, mechanical, and electrical rough-ins nearing completion in the North Wing.
- Wall framing and boarding, ceiling rough-ins, mechanical, and electrical rough-ins are ongoing in the South Wing.
- Exterior Masonry is ongoing and nearing completion.

## OPERATIONAL READINESS

Operational readiness plans, including plans for staffing and the transfer of residents, are currently being developed for the move into the new building, known as 'Building C'. While the final move-in date has not yet been determined, it is anticipated that this will occur in early Spring 2019.

The operational readiness plans aim to minimize disruption to residents and staff during the transition to the new Building C through detailed planning and preparation. To ensure that major concerns are addressed, stakeholder forums will be held throughout the fall and New Year. These forums will provide updates and more detailed information on the operational readiness plans and will serve as a platform for questions and concerns to be raised.

## COMMUNICATION DISPLAY BOARD

To enhance the news bulletin, a new display board with updates and information regarding the Building Expansion Project will be placed in the front entrance area. This board will provide ongoing, timely updates and photos relating to construction, operational readiness, and other related information to all members of the Holy Family Home community. The board should be in place by the end of September 2018 and will be updated on a regular basis.